

WAAI · 24.6 MW installed

PRODUCTION

Actual	P50 Target	P90 Target	Capacity Factor
7,486 MWh	9,511 MWh	8,280 MWh	42.3%

AVAILABILITY

Contractual	Technical	PBA (energy-based)
93.2%	93.0%	97.3%

DOWNTIME BY CAUSE

Manufacturer		2.7%
Environmental		0.0%
Utility / Grid		0.0%
Owner		0.0%
Balance of Plant		0.0%

WIND RESOURCE

Measured Wind Speed	Forecasted Wind Speed	Deviation	Wind Index
7.6 m/s	8.4 m/s	-9.2%	0.94